

### HUON

Environmental Landscapes

Design • Construction • Maintenance • Restoration

# LANDSCAPE DESIGN REPORT and PLANT LIST

**FOR** 

108 MULGRAVE ROAD
MULGRAVE 2756

PREPARED BY HUON DESIGNS RODNEY COX

**JUNE 2016** 

#### INTRODUCTION

The purpose of this report is to outline the landscape design and environmental principles adopted for the proposed development and revegetation of the above site. The Substrate Plant Site Layout and Stages are shown in Appendix 1. This report refers to this figure and the attached plan:

- Sketch Revegetation Plan, Drawing No RT 316/C dated 23 June 2016.

This report and plan has been prepared by Rodney Cox of Huon Designs. The extent of the proposed works includes the native revegetation around proposed (and existing development) and the on-going monitoring and maintenance of this revegetation

#### **EXISTING SITE CONDITIONS**

As seen on the attached Sketch Revegetation Plan, much of the plantings are already in existence. Existing revegetation has shown to be very well established and current maintenance practices are sufficient to maintain the health of this recreated plant community. At the same time it is fulfilling its intended purpose of screening the site from the surrounding areas. (as per previous Council and Department approvals).

During my initial inspection of the site in February 2016, it was noted that a positive environmental and engineering impact had been made by planting the steep batters on the eastern and southern side of the West Dam. This will add an effective screen and buffer to the site and will also help further stabilize the embankment.

These plantings (primarily of riparian zone tree species) are showing good health and strong growth. Additional works as described below and on the Sketch Revegetation Plan will include understory planting and expansion in these areas of revegetation. A good supply of water on site has helped to establish the new plantings.

Due to the advantageous growing conditions, weeds are a problem and continue to require a high level of maintenance, particularly of annuals. A maintenance schedule is also outlined below.

#### ADDITIONAL WORKS

The proposed development includes the expansion of the buildings and facilities to produce mushroom compost. The existing buildings are not well screened to the west so the new buildings will have little impact on the current situation.

The proposed additional plantings of native vegetation on the eastern and southern side of the West Dam will further enhance the recent plantings in these areas. They will complete an effective screening of the site from almost every direction once established. These recent tree plantings have included approximately 500 tube stock plantings of riparian zone trees. The plantings are becoming well established. The proposed infill plantings (as shown on the attached plan) will include a further 4000 native tubes in these areas to the east, and south of the West Dam. It will include trees, shrubs, grasses

and reeds. The plantings will occur at varying densities, ranging from 1/4m2 (minimum) for trees to 5/m2 for grasses. Average planting density is approximately 1/m2.

The proposed native revegetation includes many trees and shrubs that are representative of the local riparian zone. There is a high emphasis on using trees in order to gain the necessary height. There is also an emphasis on plant quantity to ensure the planting screens are dense and as wide as possible. Good plant quality and the use of local provenance plant stock are to be used at all times.

The aim of carrying out revegetation works as designed has many objectives including:

- native vegetation screening is more effective being set close to the source of visual and odour disturbance
- healthy and linked revegetation creates a larger and well connected native habitat zone

#### **MAINTENANCE**

Maintenance practices will be undertaken to ensure healthy growth of all plantings. This will include rabbit and pest control using fencing and rabbit bags as required. It will also include weeding, watering and replacement planting. Weed control should be by hand removal as much as possible. Diligence should be shown to regularly remove flowering weeds to prevent the spread of weed seeds. Weed control should limit the use of herbicides and if necessary only use Roundup BioActive as per manufacturer's instructions.

On-going maintenance of the pond verges will control weeds, enhance the growth of nutrient absorbing reeds and aid in the final polishing of water quality. The controlled release of water for irrigation purpose in the pasture paddock will continue to be undertaken and will assist in maintaining storage capacity and absorbing nutrients through plant growth.

#### MAINTENANCE SCHEDULE

Weekly - Check

- Check for weed seeds and treat/remove as required
- Remove weeds by hand
- Watering as required
- Check fencing and rabbit bags. Repair and replace as required

Monthly

- Replace failed plants
- Spray weeds as required (Roundup Bioactive)
  Check, monitor and treat pests and disease

Bi-annually

- Harvest reeds in dams/ponds
- Remove weeds in and around dams/ponds
- Remove rabbit bags once plants well established

#### **SUMMARY AND CONCLUSION**

The proposed revegetation for this development achieves a successful balance of maintaining native habitat and providing effective screening of the site. Previously approved revegetation works have been very successful and it is the intent of the owners to continue this valuable works to create even more effective screening of the site and to create expanded native habitat.

The South Creek is a valuable resource to the community, environment and the operators of this site. For this reason the Tolson Family and Elf Farm Supplies are committed to the ongoing quality of water entering the system and the vegetation communities that help to protect the riparian zone.

It is concluded that the proposed additional revegetation works will have a positive aesthetic and environmental impact on the local amenity. I therefore recommend it be approved for implementation.

Rodney Cox AAILA MaEnvSt / BLArch

## PLANTING SCHEDULE (all sourced from local provenance supplier)

Tree Species  Casuarina cunninghamiana (River Oak)  Eucalyptus amplifolia (Cabbage Gum)  Eucalyptus deanei (Deane's Gum)  Eucalyptus fibrosa (Broadleaf Ironbark)  Eucalyptus tereticornis (River Red Gum)	Quantity 400 400 400 400 400
Shrub Species Acmena smithii (Lilly Pilly) Backhousia myrtifolia (Grey Myrtle) Bursaria spinulosa (Blackthorn)	200 200 200
Groundcover/Climber Species Cissus hypoglauca (Water Vine) Imperata cylindrical (Blady Grass) Smilax australis (Smilax) Hardenbergia violaceae (Sarsaparilla Vine)	200 200 200 200
Wetland Species  Eleocharis sphacelata (Tall Spike Rush)  Juncus usitatis (Juncus)  Phragmites australis (Common Reed)	200 200 200

# LEGEND

EXISTING NATIVE VEGETATION TO BE MAINTAINED AND ENHANCED



PONDS/DAMS WITH WETLAND PLANTINGS TO BE MAINTAWED AND REGULARLY HARVESTED



PROPOSED NATIVE VEGETATION TO BE PLANTED DURING NEXT SIX MONTHS, WITH ONGOING MONITORING, MAINTENANCE AND FOLLOW UP REPLACEMENT PLANTING



NB. ALL PLANTS TO BE PLANTED ASTUBESTOCK OR VIRO-CELLS AT DENSITIES

PROPOSED PLANT EXPANSION AND NATIVE REVEGETATION WORKS

ELF FARM SUPPLIES P/L OF APPROXIMATELY 108 MULCRAVE ROAD NULGRAVE NSW 275 MULGRAVE NSW 2756

> DRAWN: RODNEY COX DATE : 23 JUNE 2016 DWG. Nº: RT 316/C




# HUON

Environmental Landscapes Design • Construction • Maintenance • Restoration

> 31 Jones Road Kenthurst NSW 2156 Ph 02 9654 1002 ABN 55 637 015 284

Rodney Cox **BLArch MEnvStud** 0413 514 740

Robyn Cox **BTechNatResMgmt** 0402 394 390



SKETCH REVECETATION PLAN